

CENTRAL INVERTER SYSTEM INSTALLATION CHECK LIST



All of the following information must be supplied by the installing electrical contractor to ensure that the system is ready to be energized by a Factory Authorized Technician.

Job Name: _____

Sales Order Number#: _____ or Purchase Order#: _____

Contact Name: _____ Phone Number: _____

Email Address: _____

Address: _____

City/ State / Zip Code: _____

Product Part Number: _____

Serial Number: _____

* Unit Serial Number **must** be supplied before Start Up can be scheduled.

Check List	Yes
Electronics and battery cabinets are permanently installed according to NEC guidelines.	<input type="checkbox"/>
Batteries have been installed in their cabinets and all battery connections have been made according to the battery connection diagram supplied.	<input type="checkbox"/>
There is no visible physical damage to any of the batteries, cabinets or electronics.	<input type="checkbox"/>
AC input/output wires have been pulled into the system and terminated at their proper locations.	<input type="checkbox"/>
All emergency loads are available and connected to system to check full-load operation.	<input type="checkbox"/>
If external transformer was supplied, has it been connected per NEC guidelines?	<input type="checkbox"/>

I certify that I have performed the above inspection and the information presented is correct.

Completed by: _____ (sign) _____ (print)

Date: _____ Contractor Company: _____

Date batteries started to energize: _____

Note: Additional charges will be incurred if a return trip must be scheduled due to incomplete installation, visible physical damage, load unavailability or the absence of site personnel to be trained in operation and maintenance procedures.

Completed form will need to be entered by the agent through the Portal at:
Currentlighting.myportallogin.com
 Select HLI Field and Remote Services; DualLite Startup

NOTE: Start-Up scheduling will take place upon receipt of completed form.